



SUPERINTENDENT'S SHOUT OUT!



March 29, 2018



IN THE NEWS:

- **East Allen Alternative School** has developed a walking program called "Walking with Attitude for Aptitude" led by Michelle Corner and Lance Carey. Students walk three times a week for 30 minutes.
- Mr. Brian Johnson, Math teacher at **East Allen University**, was named their 2018 Teacher of the Year. Brian teaches 2 different subjects at EAU, five being dual credit courses.
- **Heritage Jr./Sr. High School** senior Jessica Dodane signed with Taylor University to play Volleyball; Senior Karlee Fackler signed to play golf at Trine University.
- Eric Uetrecht and Zach Hegbli of **Leo Jr./Sr. High School** will compete in the National Junior Olympics over Spring Break in Colorado. Both Eric and Zach qualified to compete in the Men's Air Rifle event.
- Six of 10 **New Haven High School** students were awarded Art Talent Scholarships from USF for \$1000-\$2000 at the 42nd High School Art Exhibition. Winners were: Danielle Byrd, Chrissy Habeshy, Kaylee Rush, Halle Smead, Marie Solis, Skylee Trevino. Art teachers are Bernadette Weller and Cara Keefe.
- **New Haven Middle School** students recently enjoyed Spring Fest which is a PBIS reward for students who do not have any attendance or behavioral referrals during the month of March. Students have been working hard at displaying positive and responsible character traits.
- **Paul Harding Junior High** recently had 210 students go to Canlan Ice House as a reward incentive. They had 68 students make 7 out of 7 challenges.
- **Woodlan High School** Senior Aaron Hahn was named Academic All-State in Boys Basketball. Senior Jackson Rhoades was selected as a running back for the North in the annual Indiana All Star game.

SPRING BREAK!

Spring break begins on **March 30th** and ends on **April 6th**. Students and staff report back to work on **Monday, April 9th**. The Admin. Building will be open from 8:00 a.m. - 12:00 p.m. during spring break week. I wish everyone a safe, relaxing and enjoyable spring break!

DID YOU KNOW?

Do you know how many substitute teachers East Allen County Schools employs?



Answer: 404 sub teachers

CONSTRUCTION UPDATES:

Cedarville Elementary School - Addition

Installation continues on the exhaust ductwork and overhead electrical rough-ins. The transformer pad has been poured. Plans for the next two weeks include: start rubbing interior walls to prepare for paint, install terrazzo flooring in the existing and new corridor; switch from temporary to permanent power (during spring break); and start the install of face brick.

Heritage/Leo - Outbuildings

At Heritage: masonry and shell work continues for the concession building; the installation of the masonry walls continues for the football locker room; the sanitary line for the baseball/softball building is complete; the baseball/softball building siding is to occur next week. At Leo: the foundation walls for the football locker room and concessions are complete; the baseball/softball sidewalk is complete; and the install of the brick on the baseball/softball building is essentially complete. The baseball/softball building should be ready for student locker room use by April 17th and concessions on April 24th.

Leo Elementary - Renovations/Additions

Installation of the masonry walls for the new gym is essentially complete as the walls are up to roof height on north, south, and west. The joists for the roof has been installed.

New Haven High School - Renovations/Addition

Work continues on: the overhead MEP installations in the main gym and upper gym areas along with the painting of the walls and ceiling deck; the install of railing and glass along the 2nd floor of the gym has begun; the demolition of the 2nd concrete riser in the cafeteria; install of masonry on the auxiliary gym, mechanical room, and second floor of the classroom addition.

New Haven Intermediate School - New Construction

The removal of the foundations/slabs of Park Hill Learning Center continues. The installation of the masonry walls in Unit C (classroom addition) has begun and one can now start to see the outline of the first floor classrooms. The mechanical underground rough-ins continue. The installation of the storm line on the south side of the building continues.

Southwick Elementary School - Renovations/Additions

The masonry walls between classrooms is complete. The roof flashings on the parapet walls have been installed. The caulking of masonry control joints in the classroom addition as begun. The insulation on domestic and hydronic piping is in process and electrical and data wiring is being pulled in the classroom addition. Started overhead electrical rough-ins in the elevator addition. The construction of the new drive will not start during spring break.

Woodlan Outbuilding

The downspouts have been installed. The installation of the soffits on the north and south end gables are complete. The concrete locker benches have been poured. The installation of ductwork has begun. The transfer from temporary electrical service to permanent is to occur in the next week.

Neuhouse Properties

All three of the houses have been demolished.