



SUPERINTENDENT'S SHOUT OUT!



October 27, 2017



IN THE NEWS:

-Leo High School's marching band will be participating in the ISSMA semi-state competition on Saturday at Decatur Central High School. **GO LIONS!!!**

-Paul Harding Junior High's eighth grade football team won the NE8 Championship

-Heritage's FFA raised \$400 at the Culver's fundraiser this week

-Woodlan High School's marching band will be participating in the ISSMA semi-state competition on Saturday in Franklin, IN. **GO WARRIORS!!!**

-New Haven High School's cross country team competed at semi-state and placed in the top 20.

-Keyonna Holland, a senior at East Allen Alternative School, is a member of the Indiana National Guard. Last weekend, she received her first stripe, being promoted from Private to Private First Class. **Congratulations!**

EACS NEEDS YOU!

- Paraprofessionals
- Substitute Teachers
- Elementary Teachers
- Music Teacher
- Vocational Agriculture Teacher
- Bus Drivers

If interested, please contact us at 446-0100.

DID YOU KNOW?

How many students ride East Allen County Schools' buses each day?



Answer: 10,527 students

CONSTRUCTION UPDATES:

Cedarville Elementary School - Addition

The slab flooring in the classroom addition has been poured. The masonry walls are being laid/installed throughout the new addition. Some of the walls are up to twelve feet (east exterior corridor wall and west exterior wall). Window lintels have been set in the west wall.

Leo Elementary School - Renovations/Additions

The foundations/footings have been installed in the cafeteria expansion and the prep work has occurred for the floor slab. Work has also begun for the foundation/footings in the gymnasium addition.

New Haven High School - Renovations/Addition

Work continues on installing the sanitary and storm lines and tie-in to the existing building. The work has begun on the excavation for the foundations and footers for the gym addition. A major portion of the classroom/administration addition footers/foundation walls has been installed and the laying of masonry walls for the junior high classroom/administration addition has begun. The doors for the new temporary main entrance are to be installed in the next week. Work continues on the installation of hydronic and domestic water lines in existing corridors along with the cafeteria riser saw cutting and demolition during the night.

New Haven Intermediate School - New Construction

The New Haven Common Council met on Tuesday night, approved the Ordinance vacating the requested portions of the Homestead Drive and Prospect Avenue. Feters Construction has installed the fence around the perimeter of the site and their construction trailer is on site. The asbestos abatement at the "64 Building is complete. Demolition at the site should start in the next few weeks.

Paul Harding Junior High/East Allen University - Renovations

A Pre-Construction meeting occurred last Friday. The renovation work in the lecture hall lower level and associated restrooms will start Spring Break and continue until work is complete. Schneckel plans to build a ramp down to the lecture hall level on the east side of the building to minimize construction traffic through the school while school is in session.

Southwick Elementary School - Renovations/Additions

The concrete and asphalt has been removed for the elevator addition, construction fencing has been installed around the elevator site, and work has begun for the underground piping in the elevator addition. The concrete flooring slab has been poured for the new classroom addition and the install of the exterior block walls is in process.

Woodlan Outbuilding

A Pre-Construction meeting occurred on Tuesday. It was decided that the work can begin as soon as possible, since the location of the preliminary construction work should not conflict with the football games. Final completion is July 15, 2018.