



# SUPERINTENDENT'S SHOUT OUT!



March 3, 2018



## IN THE NEWS:

- A PBL class at the **East Allen Alternative School** has been working with HEHS, LEHS, and NHHS's Student Councils to collect 30+ blankets/sheet sets for the Mustard Seed Furniture Bank's "Bed4Kids" program.
- **East Allen University** has been recognized as a Four Star School!
- **Heritage Jr./Sr. High School** students Jasmine Thompson and Courtney Stetler have completed their Nursing Assistant certification.
- **Leo Jr./Sr. High School** would like to congratulate their three 2018 National Merit Scholarship Finalists, Erik Fowerbaugh, Deborah Mitchell, and James Swim.
- **New Haven High School** held their 2<sup>nd</sup> "Champions Together" basketball game with East Noble prior to the start of the varsity basketball game. A Champions Together game includes both special ed students paired with general ed students. It was a success!
- Last week at **New Haven Middle School** administrators, guidance counselors, and Asst. Supt. Watson had Test Talks with students to help get them ready for ISTEP+ this week.
- Over 50+ parents attended the recent parent meeting at **Paul Harding Junior High!** Awesome participation!
- **Woodlan High School's** Service Club has volunteered at a soup kitchen, collected clothes, shoes, & food, managed blood drives, and more. Also, WOHS has a National Merit Scholar finalist - Jenna Cummins - Valedictorian for the Class of 2018.

## PLAN TO ATTEND AN EACS SAFETY MEETING:

- March 5** - At Leo Jr./Sr. High School & New Haven High School (6:00 p.m.)
- March 7** - At Paul Harding/EAU & Woodlan Jr./Sr. High Schools(6:00 p.m.)
- March 8** - At Heritage Jr./Sr. High School (6:00 p.m.)

## DID YOU KNOW?

Do you know how many teachers East Allen County Schools employs?



Answer: 587 teachers

## CONSTRUCTION UPDATES:

### Cedarville Elementary School - Addition

Windows and ductwork for the unit ventilators in the classrooms have been installed. The temperature control wiring is being pulled through the addition. The electrical overhead rough-ins are being constructed. Valves are installed in the hydronic lines in the corridor.

### Heritage/Leo - Outbuildings

Baseball/softball structures should be substantially completed by 3/31. The storm lines at Heritage are 95% complete and Leo within the next two weeks. The tie in of sanitary lines is complete. The framing of the baseball/ softball fields are complete; roofing is to be finished this week. The door frames for the baseball/softball buildings have been installed. The overhead rough-ins are to be complete by the end of next week.

### Leo Elementary - Renovations/Additions

The Cafeteria Interior Punch List walk through occurred with various items for correction. The steel and joist erection on the new gym is complete. Work has begun on the deck installation. CMU and brick at the vestibule has started.

### New Haven High School - Renovations/Addition

The masonry walls in the (4) old classrooms for the new administration area is complete. The classroom addition stairwell has been installed and the flooring poured. The slab-on-deck for the classroom addition has been poured. Work continues on the upper gym overhead MEP installations. Work has begun on the 2nd floor CMU walls for the plumbing chase.

### New Haven Intermediate School - New Construction

The demolition of the Park Hill building is complete except for the removal of the foundations/slabs. The demo subcontractor continues to remove the debris. The exterior footings and foundation walls for Unit C (classroom addition) is nearly complete. Work continues on the perimeter insulation and backfilling of foundation walls. Mechanical underground rough-ins in Unit C has begun. AEP removed the existing site lights east of New Haven Middle. Investigations with the City of New Haven Utilities is ongoing regarding the distribution/delivery of domestic water to this location and New Haven Middle so that the removal/replacement of lines do not affect EACS schools or local residents.

### Southwick Elementary School - Renovations/Additions

Windows and sills, as well as tunnel hydronic and domestic piping has been installed. Ductwork for the unit ventilators in the classrooms have been installed. The temperature control wiring is being pulled through the addition and the electrical overhead rough-ins are being constructed. The brick on the south half of east wall is complete the brick on the classroom addition should be completed next week.

### Woodlan Outbuilding

Floor drains have been installed and the concrete slab in the south half of the building was poured. The concrete slab on the north half will be poured soon (weather permitting). The metal roof panel installation is complete, except for the seaming. The batt insulation in the trusses is complete. Installation has begun on the light fixtures in the soffit panels.